



## **Laurel, Mississippi 2022**

### **Week 1 – January 23-29:**

Wood framing, roofing and start siding;

Weeks 2 & 3 – January 30-February 12:  
(Laurel contractors only - non-OPCRC weeks)

### **Week 4 - February 13-19:**

Finish siding, insulation, and drywall

### **Week 5 – February 20-26:**

Drywall taping, painting, tile, and trim

### **Week 6 – February 27-March 5:**

Finish interior and exterior trim,  
kitchen/bathroom cabinets, miscellaneous details