

2023 Adult Serve Home Build Project Marianna, Florida

Week 1 – January 29-February 3: Wood framing, roofing, windows/doors and start siding;

Weeks 2 & 3 – February 5-17: (Marianna contractors only - nonOPCRC weeks);

Week 4 - February 19-24: Finish siding, insulation and drywall;

Week 5 – February 26-March 3: Drywall taping, painting, tile, trim and flooring;

Week 6 – March 5-10: Finish interior and exterior trim, kitchen and bathroom cabinets, miscellaneous details.



The recipient of this year's home build is Damarco "Coach" Graham. He's a single father of two boys. Coach Graham's mom and dad never owned a home, so he dreamed of one day being a homeowner. At the time of Hurricane Michael, he was renting from an elderly landlord with the intent to purchase the home outright. The home sustained severe damage from Hurricane Michael which made it unsafe for the family to continue living there. Unfortunately, the landlord had not maintained insurance on the property and had no means to have the home repaired.

Demarco has been working evenings and weekends to clear debris and prepare for the foundation. He has invested in this project to give his boys a safe place to live.